



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: March 8 - March 12, 2021

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Congaree Road and Cabin Creek Road	Last week the crews worked on tie-ins of the force main and water lines at Congaree Road and Cabin Creek Road, where Division 1 and Division 3 interface. A second crew worked on connecting the Gadsden Elementary School and the Gadsden Recreation Center to the wet-well at the Gadsden Lift Station site. Next week the crews will continue work on the tie-ins at Congaree Road and Cabin Creek.
Sewer Force-main total installed	50,300 ft., 84.9% complete	
Water main -total installed	29,400 ft., 91.6 % complete	
Road Closure	None	
Fire Hydrants	A total of thirty-one (31) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Goodwin Circle near the Gadsden Elementary School	Last week the crews did not work due to COVID issues. Next week the crew will be installing valve vaults for the Gadsden School lift station. A second crew will be working on clean up, seeding of disturbed areas, and a third crew will continue with work at the Eastover Wastewater Treatment Plant if materials are delivered.
Sewer Force-main total installed	47,924 ft, 95.8% complete	
Water main-total installed	23,900 ft, 85.1% complete	
Road Closure	None	
Fire Hydrants	A total of thirty-two (32) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week the crews worked on the force main and water line tie-ins at Cabin Creek Road and Congaree Road crossing connection. Next week the crews will continue with the tie-ins at Cabin Creek Road and Congaree Road and resume pressure testing.
Sewer Force-main total installed	58,400 ft, 94.3 % complete	
Water main -total installed	20,200 ft, 95.4% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-four (24) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	There was no work from the main crews for Division 4. The majority of the work is complete until the new lift stations can be tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	