



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: March 29 - April 2, 2021

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Congaree Road and Old Congaree Run	Last week the crews installed valve boxes and installed riser lids for the air release valves along Congaree Road. Four air release valves were set. Next week the crews will continue work on the tie-in and bore of the force main near Old Congaree Run. They will work on the tie-ins for water and sewer at the intersection of Congaree Rd and Cabin Creek Rd.
Sewer Force-main total installed	50,300 ft., 84.9% complete	
Water main -total installed	29,600 ft., 92.2 % complete	
Road Closure	None	
Fire Hydrants	A total of forty-two (42) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Goodwin Circle near the Gadsden Elementary School	Last week the crews made two tie-ins to directional drills along Bluff Road. They installed taps for 6 water services on Congaree Church Road. The plans for the crew are unknown at this time for what work will be completed next week. They plan to start the piping at the Gasden Elementary School lift station if approval is given.
Sewer Force-main total installed	47,924 ft, 95.8% complete	
Water main-total installed	23,900 ft, 85.1% complete	
Road Closure	None	
Fire Hydrants	A total of thirty-seven (37) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Crews continued pressure testing the water and force main along Cabin Creek Road. A couple of issues were found that they plan to fix next week and continue testing. They began pressure testing the 3" force main along Lower Richland Boulevard. Next week the crews will continue pressure testing along Cabin Creek Road and Lower Richland Boulevard.
Sewer Force-main total installed	58,400 ft, 94.3 % complete	
Water main -total installed	20,200 ft, 95.4% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-six (26) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	There was no work from the main crews for Division 4. The majority of the work is complete until the new lift stations can be tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	