



## RICHLAND COUNTY UTILITIES

### SOUTHEAST SEWER & WATER EXPANSION PROJECT

#### WEEKLY FORECAST REPORT: April 12 - April 16, 2021

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Old Congaree Run	Last week contractor worked on the tie-ins for water and sewer at near the G-Mart on Old Congaree Rd. Completed tie-ins, installed air release valves and check valves. Next week the crews will work on completing all remaining tie-ins for water and force main and connect at the Garners Ferry Road lift station. The remaining line to be installed is the McEntire force main and we will begin that soon.
Sewer Force-main total installed	54,880 ft., 92.8% complete	
Water main -total installed	29,600 ft., 98.8 % complete	
Road Closure	None	
Fire Hydrants	A total of forty-three (43) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week the crews did not work. Next week the crew will begin testing, clean-up and reseeding.
Sewer Force-main total installed	49,724 ft, 99.4% complete	
Water main-total installed	27,950 ft, 99.5% complete	
Road Closure	None	
Fire Hydrants	A total of thirty-seven (37) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The crews completed all tie-ins and the crews continued pressure testing along Horrel Hill Road and Lower Richland Boulevard. Next week the crews will continue pressure testing and work on seeding and cleanup.
Sewer Force-main total installed	61,950 ft, 99.4 % complete	
Water main -total installed	21,150 ft, 99.9% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-six (26) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	There was no work from the main crews for Division 4. The majority of the work is complete until the new lift stations can be tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant. Next week the crews will begin testing force main.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	