



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: April 26 - April 30, 2021

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week the crew worked on the tie-in of water line at Old Congaree Church Road and began filling water line on Lower Richland Boulevard from Air Base Road toward Garners Ferry Road. Next week the crews will work on grassing, project clean up and begin pressure testing.
Sewer Force-main total installed	55,080 ft., 92.9% complete	
Water main -total installed	31,700 ft., 98.8 % complete	
Road Closure	None	
Fire Hydrants	A total of forty-three (43) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week the crews worked on piping of the wetwell at Gadsden elementary School. A second crew made modifications to the handrails at the Eastover Wastewater Treatment Plant. Next week the crew will continue installing piping at the Gadsden Elementary School Lift Station. Crews will continue to work on grassing and project clean up and pressure testing.
Sewer Force-main total installed	49,724 ft., 99.4% complete	
Water main-total installed	27,950 ft., 99.5% complete	
Road Closure	None	
Fire Hydrants	A total of thirty-seven (37) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The crews completed the installation of the grinder pump and force main for the Fire Department #22 located on Lower Richland Boulevard and plan to put in service on Friday. Next week the crews will continue pressure testing, grassing and project cleanup.
Sewer Force-main total installed	61,950 ft., 99.9 % complete	
Water main -total installed	21,150 ft., 99.9% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-six (26) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	There was no work from the main crews for Division 4. The majority of the work is complete until the new lift stations can be tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant. Next week the crews will begin testing force main.
Sewer Force-main total installed	13,470 ft., 100.0 % complete	
Gravity-main total installed	1,500 ft., 100.0% complete	
Road Closure	None	
Fire Hydrants	None	