



## RICHLAND COUNTY UTILITIES

### SOUTHEAST SEWER & WATER EXPANSION PROJECT

#### WEEKLY FORECAST REPORT: August 29 - September 1, 2022

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Crews worked on project closeout and cleanup work. Materials are still on back order to install the last individual service connection. The fence at the Garners Ferry Lift Station is installed. The Contractor is working on all the closeout documents required by Richland County Utilities (RCU).
Sewer Force-main total installed	59,549 ft., 100.0% complete	
Water main -total installed	32,083 ft., 100.0 % complete	
Road Closure	None	
Fire Hydrants	100% complete - forty-six (46) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Crews worked on project closeout and cleanup work. Materials are still on back order to install the last individual service connection. The Contractor is working on all the closeout documents required by RCU.
Sewer Force-main total installed	50,000 ft, 100.0% complete	
Water main-total installed	28,880 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	100% complete -forty-three (43) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	This division of the project is complete and the project is being closed out by the County.
Sewer Force-main total installed	61,950 ft, 100.0% complete	
Water main -total installed	21,150 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	100% complete - twenty-six (26) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Crews working to locate all valves and other items necessary to complete the Record Drawings. Materials are still on back order to install the last individual service connection. Next week a crew will work on punch list items and installing individual service connections if materials are delivered.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	