



## RICHLAND COUNTY UTILITIES

### SOUTHEAST SEWER & WATER EXPANSION PROJECT

#### WEEKLY FORECAST REPORT: October 18 - October 21, 2021

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week, one crew tied the McEntire pump station to the force main and worked on the pump station piping (90% complete). A second crew worked on general items such as installing Valve protector rings, pipeline markers and grouting air/vacuum valve manholes. A third crew worked on site grading at the Garners Ferry lift station site, tie in of the Garners Ferry Road lift station to the force main and the electrician worked on the Garners Ferry Road lift station. Next week the electrician will work on setting the control panel at the McEntire lift station and electrical work at the Garners Ferry Road lift station. A second crew will work on punch list items and close up
Sewer Force-main total installed	59,549 ft., 100.0% complete	
Water main -total installed	32,083 ft., 100.0 % complete	
Road Closure	None	
Fire Hydrants	100% complete - forty-six (46) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week all work was complete at the Gadsden lift station. Next week one crew will continue to wrap up any punch list items for Division 2 and the fence crew will install the fence at the Gadsden lift station.
Sewer Force-main total installed	50,000 ft, 100.0% complete	
Water main-total installed	28,880 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	100% complete -forty-three (43) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The majority of the work is complete until the new lift stations can be tested and tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant. The Crew mobilized and are ready to do the bores under the Railroad. Next week, the crews will begin bores under the Railroad. The Division 3 office staff is now back from COVID quarantine, and their office is now open.
Sewer Force-main total installed	61,950 ft, 99.9 % complete	
Water main -total installed	21,150 ft, 99.9% complete	
Road Closure	None	
Fire Hydrants	100% complete - twenty-six (26) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The majority of the work is complete until the new lift stations can be tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	