



## RICHLAND COUNTY UTILITIES

### SOUTHEAST SEWER & WATER EXPANSION PROJECT

#### WEEKLY FORECAST REPORT: November 30 - December 4, 2020

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Airbase Road	Last week the crews continued installing air release and plug valves along Air Base Road and installed force main to the Gadsden School Lift Station site. Next week crew will continue with installation of air release and plug valves along Air Base Road and another crew will continue installing water line on Air Base Road from East Coast Steel to the back gate at McEntire.
Sewer Force-main total installed	45,300 ft., 76.5%complete	
Water main -total installed	26,000 ft., 81.0 % complete	
Road Closure	None	
Fire Hydrants	A total of thirty-one (31) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Bluff Road	Last week one crew installed air release and plug valves on Bluff Road and tied the force main to the directional bore near the intersection of Bluff Road and Congaree Church Road. Next week the crews will work on installing air release and plug valves of Bluff Road.
Sewer Force-main total installed	36,500 ft, 73.0% complete	
Water main-total installed	20,900 ft, 74.4% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-seven (27) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	Lower Richland Boulevard	Last week the crews installed force main on Lower Richland Boulevard and tied the force main to the Hopkins Elementary Lift Station force main. Next week the crews will continue to install force main on Lower Richland Boulevard between Horrell Hill Road and Back Swamp Road.
Sewer Force-main total installed	46,500 ft, 75.0 % complete	
Water main -total installed	19,000 ft, 89.8% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-four (24) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	Lower Richland Boulevard	Last week the contractor installed force main on Lower Richland Boulevard near Padgett Road. Next week the crew will make tie-ins of force main on Trotter Road.
Sewer Force-main total installed	13,130 ft, 97.5 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	