



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: December 13 - December 17, 2021

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The electrician worked on the electrical for McEntire lift station (98% Complete) and they are making the conversion of the power from the existing WWTP to supply power to the lift station as agreed to by the power company and the County. The electrician worked on the Garners Ferry Road lift station. The paving of driveways was completed. A third crew worked on clean up and punch list items. Next week the electricians will connect electrical for the Garners Ferry Road lift station and finish work on the electrical for the McEntire lift station.
Sewer Force-main total installed	59,549 ft., 100.0%complete	
Water main -total installed	32,083 ft., 100.0 % complete	
Road Closure	None	
Fire Hydrants	100% complete - forty-six (46) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week, the contractor finished work on integration of the Gadsden pump station to SCADA. One crew worked on paving drives and punch list items and cleanup. Next week one crew will work on paving of driveways and punch list items.
Sewer Force-main total installed	50,000 ft, 100.0% complete	
Water main-total installed	28,880 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	100% complete -forty-three (43) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The majority of the work is complete until the new lift stations can be tested and tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant. The electrical work is complete on all lift stations and power is set at all stations today. Next week we will begin testing the lift stations in preparation for a SCDHEC inspection on December 21, 2021.
Sewer Force-main total installed	61,950 ft, 99.9 % complete	
Water main -total installed	21,150 ft, 99.9% complete	
Road Closure	None	
Fire Hydrants	100% complete - twenty-six (26) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The majority of the work is complete until the new lift stations can be tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant. At this time no work is expected until Division 1 is operational.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	