



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: July 27 - July 31, 2020

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Congaree Road	The contractor installed 16" force main and 10" water line south along Congaree Road to the crossing of Cabin Creek Road and Congaree Road. Next week one crew will be installing 16" force main on Congaree Road from the crossing of Cabin Creek Road and Congaree Road south toward Congaree Church Road. A second crew will be installing 10" water line on Congaree Road from Jim Williams Road toward Goodwin Way.
Water main -total installed	10,500 ft., 32.7 % complete	
Sewer Force-main total installed	24,100 ft., 40.7%complete	
Road Closure	None	
Fire Hydrants	A total of twelve (12) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Bluff Road	The Division 2 Crew installed 16" force main on Bluff Road to Kingville Road. Next week the crew will install 16" force main on Bluff Road from Kingville Road to Adam Scott Road.
Water main-total installed	14,100 ft, 50.2% complete	
Sewer Force-main total installed	18,300 ft, 38.6% complete.	
Road Closure	None	
Fire Hydrants	Twenty-two (22) fire hydrants have been installed in Division 2.	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	Cabin Creek Road	Last week the crew finished tie-ins and miscellaneous items on Cabin Creek Road. Next week one crew will be installing force main on Ault Road near Franklin Park. A second crew will be installing force main on Cabin Creek Road from Martin Luther King Boulevard toward Neal Road.
Water main -total installed	19,000 ft, 89.8 % complete	
Sewer Force-main total installed	17,600 ft, 28.4% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-three (23) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	Lower Richland Boulevard	Last week the crew installed force main along Lower Richland Boulevard to Frank Hampton Road. Next week the crew will be installing force main from Frank Hampton Road toward Starling Goodson Road.
Gravity-main total installed	1,100 ft, 70.5 % complete	
Sewer Force-main total installed	3,120 ft, 23.2% complete	
Road Closure	None	
Fire Hydrants	None	