



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: July 6 - July 10, 2020

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Congaree Road	The contractor completed the installation of 16" force main and 10" water line on Congaree Road to the intersection of Congaree Road and Elm Savannah Road. Next week the contractor will be installing 16" force main along Congaree Road from Goodwin Road toward Congaree Church Road. A second crew will be installing 10" water line along Congaree Road from Old Congaree Run toward the intersection of Congaree Road and Cabin Creek Road.
Water main -total installed	20,500 Feet	
Sewer Force-main total installed	6,800 Feet	
Road Closure	None	
Fire Hydrants	Eight (8) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	None	The crew installed 16" force main on Bluff Road to the intersection of Bluff Road and Joe Collins Road. Next week the Division 2 Crew will be on vacation and will not return until July 13, 2020.
Water main -total installed	12,900 Feet	
Sewer Force-main total installed	14,100 Feet	
Road Closure	None	
Fire Hydrants	Twenty (20) fire hydrants have been installed in Division 2.	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	Cabin Creek Road	The Crew completed water main and force main along Cabin Creek Road to Elm Savannah Road. The crew will be installing force main and water main at approximately the same time along Cabin Creek Road from Elm Savannah Road toward the intersection of Cabin Creek Road and Congaree Road.
Water main -total installed	9,400 Feet	
Sewer Force-main total installed	14,200 Feet	
Road Closure	None	
Fire Hydrants	Thirteen (13) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	Trotter Road	A crew completed the installation of the wet-well for Trotter Road Lift Station. Next week the crew will work on the installation of a gravity sewer line that connects the transfer area to the Trotter Road Lift Station.
Sewer Force-main total installed	1,200 Feet	
Gravity-main total installed	1,100 Feet	
Road Closure	None	
Fire Hydrants	None	