



RICHLAND COUNTY UTILITIES

SE SEWER & WATER PROJECT

WEEKLY FORECAST REPORT - Week May 11 - May 16, 2020

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Lower Richland Blvd, and Air Base Road	The staff continues to review shop drawings and approve materials for delivery to the material storage yard. The water line along Lower Richland Blvd, from Air Base Road to Garners Ferry Road has been installed. It will begin installing force main along Lower Richland Blvd, from Air Base Road to Garners Ferry Road. The contractor will install a 700 ft. directional drill on Air Base Road in advance of pipe crew. There are seven (7) hydrants installed along Congaree Road, seven (7) hydrants along Lower Richland Boulevard, and six (6) hydrants along Country Haven Road.
Water connections	None	
Sewer connections	None	
Road Closure	None	
Fire Hydrants	Install every 1000 feet	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Congaree Church Road	The staff continues to review shop drawings and approve materials for delivery to the material storage yard. A pipe crew is installing water line along Congaree Church Road. There are three (3) hydrants along Congaree Church Road scheduled for next week.
Water connections	None	
Sewer connections	None	
Road Closure	None	
Fire Hydrants	Install every 1000 feet	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	Cabin Creek Road	The staff continues to review shop drawings and approve materials for delivery to the material storage yard. The clearing crew will continue to work along Cabin Creek Road from Mineralville Road to Congaree Road. The pipe crew will be installing force main and water line along Cabin Creek Road beginning at Mineralville Road toward Congaree Road. A crew will begin excavation for the lift station at Hopkins Elementary School.
Water connections	None	
Sewer connections	None	
Road Closure	None	
Fire Hydrants	Install every 1000 feet	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	None, the line is in an easement away from the roadway.	The staff continues to review shop drawings and approve materials for delivery to the material storage yard. A crew will be installing gravity sewer from Chandler Hall Lane east along Bitternut Lane.
Water connections	None	
Sewer connections	None	
Road Closure	None	
Fire Hydrants	None	