



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: April 5 - April 9, 2021

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Old Congaree Run	Last week contractor worked on the tie-in of the force main, bore and water line on Old Congaree Run. Next week they will work on the tie-ins for water and sewer at near the G-Mart on Old Congaree Road.
Sewer Force-main total installed	54,880 ft., 92.6% complete	
Water main -total installed	29,600 ft., 92.2 % complete	
Road Closure	None	
Fire Hydrants	A total of forty-three (43) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Bluff Road	Last week the crews completed all the tie-ins on Bluff Road and installation of water line. Next week the crews will work on installing air release valves.
Sewer Force-main total installed	49,724 ft., 99.4% complete	
Water main-total installed	27,950 ft., 99.5% complete	
Road Closure	None	
Fire Hydrants	A total of thirty-seven (37) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Crews continued pressure testing the water and force main along Cabin Creek Road and completed all tie ins of water lines. At least four issues were found where the fiber cable company damaged the water line. Next week the crews will continue pressure testing along Cabin Creek Road and Lower Richland Boulevard and complete and force main and water line that is left to completed.
Sewer Force-main total installed	60,900 ft., 98.3 % complete	
Water main -total installed	21,150 ft., 99.9% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-six (26) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	There was no work from the main crews for Division 4. The majority of the work is complete until the new lift stations can be tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant.
Sewer Force-main total installed	13,470 ft., 100.0 % complete	
Gravity-main total installed	1,500 ft., 100.0% complete	
Road Closure	None	
Fire Hydrants	None	