



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: November 2 - November 6, 2020

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Congaree Road	Last week the crews change their work plan and tied the Bore on Air Base Road to the Force main, installed air/vacuum valves and fire hydrants. Next week the crews will continue installing the force main along Air Base Road from East Coast Steel toward McEntire Joint National Guard Base. A second crew will be installing valves at various locations.
Sewer Force-main total installed	39,800 ft., 67.2% complete	
Water main -total installed	25,800 ft., 80.4 % complete	
Road Closure	None	
Fire Hydrants	A total of thirty-one (31) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Bluff Road	Last week the crew installed force main on Bluff Road between Blackberry Road and Pleasant Grove Lane. Next the crews will install force main on Bluff Road From Pleasant Grove Road toward Congaree Church Road.
Sewer Force-main total installed	34,000 ft, 68.0% complete	
Water main -total installed	20,900 ft, 74.4% complete	
Road Closure	None	
Fire Hydrants	Twenty-seven (27) fire hydrants have been installed in Division 2.	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	Cabin Creek Road	Last week crews installed the force main to the Hopkins Elementary School lift station and installed force main on Lower Richland Boulevard from the new magistrate's office toward Hopkins Park. Next week the crews will be installing force main on Lower Richland Boulevard from Sanoma Drive Toward High Bee Road.
Sewer Force-main total installed	41,600 ft, 67.1 % complete	
Water main -total installed	19,000 ft, 89.8% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-four (24) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	Lower Richland Boulevard	Last week the crew install force main on Lower Richland Boulevard from Bloxome Drive toward Rabbit Run. A second installed gravity sewer at the Trotter Road Lift Station site. Next week crew will continue installing force main on Lower Richland Boulevard between Bloxome Drive and Rabbit Run.
Sewer Force-main total installed	10,980 ft, 81.5 % complete	
Gravity-main total installed	1,500 ft, 90.5% complete	
Road Closure	None	
Fire Hydrants	None	