



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: June 29 - July 3, 2020

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Congaree Road	The contractor continued installing a 16" force main from the intersection of Lower Richland Boulevard east along Air Base Road and the name of the road has changed to Congaree Road. The Railroad inspectors are not allowed to do the field inspections due to COVID-19. The work on the bore will begin once Railroad inspectors are available. The contractor completed the installation of a bore and jack of a 24" steel casing with a 16" carrier pipe on Congaree Road near East Coast Steel facility. Next week the contractor will be installing a 16" force main along Congaree Road and tie-ins of the directional drills and bores previously installed. Crew will begin a horizontal directional drill of a 18" high-density polyethylene force main and will be installing 10" water line of Congaree Road.
Water connections	None	
Sewer connections	None	
Road Closure	None	
Fire Hydrants	Seven (7) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Bluff Road	The crew finished installation of the 16" force main on Reynolds Road. Next week the crew will install a 16" force main along Bluff Road toward Poultry Lane.
Water connections	Waiting for materials to install service connections	
Sewer connections	None	
Road Closure	None	
Fire Hydrants	Twenty (20) fire hydrants have been installed in Division 2.	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	Cabin Creek Road	The pipe crew finished the installation of a water line and force main lines along Cabin Creek Road to Elm Savannah Road. The crew will be installing a force main and a water main at approximately the same time along Cabin Creek Road from Elm Savannah Road toward the intersection of Cabin Creek Road and Congaree Road.
Water connections	None	
Sewer connections	None	
Road Closure	None	
Fire Hydrants	Thirteen (13) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	Trotter Road and Lower Richland Boulevard	The crew finished installation of a 6" force main along Trotter Road toward Rabbit Run Road. The Crew concentrated on clean up and seeding of disturbed areas from the past week. A crew will work on installation of valve vaults and miscellaneous piping at the Trotter Road Lift Station.
Water connections	None	
Sewer connections	None	
Road Closure	None	
Fire Hydrants	None	