



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: July 13 - July 17, 2020

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Congaree Road	The July 4 holiday and two rain days during this period slowed the work progress. The contractor continues the installation of 16" force main and 10" water line on Congaree Road to the intersection of Goodwin Road and Elm Savannah Road. Next week the contractor will be installing 16" force main and 10" water line along Congaree Road from Elm Savannah Road toward Old Congaree Run.
Water main -total installed	20,500 Feet	
Sewer Force-main total installed	7,700 Feet	
Road Closure	None	
Fire Hydrants	Nine (9) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Bluff Road	The crew was on vacation this week. Next week the Division 2 Crew will be installing 16" force main on Bluff Road from Poultry Lane toward Kingville Road.
Water main -total installed	12,900 Feet	
Sewer Force-main total installed	14,100 Feet	
Road Closure	None	
Fire Hydrants	Twenty (20) fire hydrants have been installed in Division 2.	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	Cabin Creek Road	There was a July 4 holiday and two rain days during this period, so we did not accomplish as much as we normally do. The Crew completed water and force main along Cabin Creek Road to Elm Savannah Road. The crew will be installing force main and water main at approximately the same time along Cabin Creek Road from Elm Savannah Road toward the intersection of Congaree Road.
Water main -total installed	11,400 Feet	
Sewer Force-main total installed	15,400 Feet	
Road Closure	None	
Fire Hydrants	Thirteen (13) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	Lower Richland Boulevard	There was a July 4, holiday and two rain days during this period, so we did not accomplish as much as we normally do. The crew worked on clean-up and establishment of vegetation of disturbed areas and prepared for installation of force main along Lower Richland Boulevard. Next week the crew will install force main from the intersection of Trotter Road and Lower Richland Boulevard north along Lower Richland Boulevard to Quail Creek Drive.
Sewer Force-main total installed	1,320 Feet	
Gravity-main total installed	1,100 Feet	
Road Closure	None	
Fire Hydrants	None	